EXTENSION OF TIME PROPOSAL

1	Name of work	Drilling of Borewell, providing pump Motor & commissioning at Apc Layout, Veeranna Ho, Krishna Temple Road & Near Kabir Ashrama, Doddabommanahalli in ward no: 09, 2285462=00
2	Amount of Work Portion	
3	Estimated Cost	25.00 Lakhs
4	Name of contractor	KRIDL, Bangalore
5	Agreement No.	18/30-4-2016
6	No. and date under which work order issued	18/30-4-2016
7	Time limit originally fixed for completion	90 Days.
8	Date of application by the contractor for granting extension of time	Yes -1-8-2016
9	Date of receipt of application in the sub division office	Yes
10	Extension granted if any	
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	58 Days
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	90 Days
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	Yes.
21	Remarks of the AEE and the daily rate of penalty proposed	Due to BWSSB Utility delays the time Extension Applied without pending.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92